

Memo

To: Coakley Executive Committee
From: Peter Britz, Coakley Coordinator
Date: March 3, 2021
Re: Activity report

Deep Bedrock Study

The well installation is complete for MW-25. When the geophysical investigation to investigate the borehole (down hole geophysics) was attempted there was a blockage in the borehole. The driller was required to remobilize and clear the blockage so the well can be properly investigated and eventually installed.

CES Contract

Contract to cover the Pump test which includes background water level monitoring, a variable rate pump test, a constant rate pump test, groundwater sampling, and testing of water removal testing and management. This contract also includes additional funds for remobilization of the driller and geophysics investigator due to a blockage in the new well. Finally, this contract includes a background well investigation for wells to the South of the project area as requested by the agencies. Attached please find the contract amendment (2021_03_01_DRAFT_Contract Amendment 10424016-08_Pumping Test).

Residential Fall Sampling Results

The data validator has completed the review of the 2020 fall sampling results. The private water supply well portion of those results have been sent out to the properties where samples were taken. The complete site results will be compiled into the 2020 annual report and provided when complete.

Virtual Public Meeting

A public informational meeting is scheduled for tonight from 6:30pm to 8pm. EPA will provide update and current status of the site, NHDES will provide an update and current status of private well sampling and Chris Buckman will provide overall project updates focusing on the deep bedrock study and the pilot project for in-stream water treatment.